




The Global Water Initiative

A Partnership Funded by the Howard G. Buffet Foundation

WEST AFRICA

## Contracting for water point construction: Provisional and final acceptance forms.

Ref.: 2012-04-E







SAHEL CONSULTING

September 2012

## **Table of contents**

Abo	ut this series	3
Ackı	nowledgements	4
Abo	ut the Global Water Initiative	4
1.	BOREHOLE FITTED WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM	6
2.	BOREHOLE FITTED WITH HAND/FOOT PUMP: FINAL ACCEPTANCE FORM 1	1
3. PRO	BOREHOLE AND GRAVITY DISTRIBUTION WITH SUBMERSIBLE PUMP POWERED BY SOLAR ENERGY: VISIONAL ACCEPTANCE FORM	
4. FINA	BOREHOLE AND GRAVITY DISTRIBUTION WITH SUBMERSIBLE PUMP POWERED BY SOLAR ENERGY: AL ACCEPTANCE FORM	
5.	IMPROVED HAND-DUG WELL WITH PULLEYS: PROVISIONAL ACCEPTANCE FORM	27
6.	IMPROVED HAND-DUG WELL WITH PULLEYS: FINAL ACCEPTANCE FORM	32
7.	IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM	6
8.	IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: FINAL ACCEPTANCE FORM4	12
RIRI	IOGRAPHY	16

## About this series

The **GWI Technical Series: Hardware Quality for Sustainable Water & Sanitation** is a Global Water Initiative tool that was developed in West Africa by Catholic Relief Services (CRS) and Sahel Consulting as a response to common difficulties in rural water & sanitation projects.

Each document in the series addresses a particular aspect of technology choice, design, build and maintenance. All these aspects are important in delivering a reliable and lasting community water/sanitation resource within an increasingly decentralised context.

We aim to influence those with the power and responsibility to get water and sanitation to the rural poor.

We also want to influence the communities themselves to become proactive and break away from their past role as passive beneficiaries.

The tools have been designed and field tested for use with communities, development workers, commune leaders and government technical services. They focus specifically on gaining an informed understanding that will lead these key decision makers to choosing the correct technology, supervising construction to assure quality, putting in place correct operation and maintenance systems, and assuring that revenue generated is adequate to keep that service going.

These tools are not a method in themselves, they presume that anyone using them is already engaged in a robust participatory process.

The GWI Technical Series: Hardware Quality for Sustainable Water & Sanitation includes:

A practical guide for building a simple pit latrine	ref.: 2011-01-E
Assuring Quality: an approach to building long-lasting infrastructure in West Africa	ref.: 2012-01-E
Monitoring checklists : water points and latrines	ref.: 2012-02-E
Community monitoring of borehole construction: a training guideline	ref.: 2012-03-E
Contracting for water point construction: Provisional and final acceptance forms	ref.: 2012-04-E

Community monitoring during the construction of a gravity-fed, solar powered water supply: a training guidelineref.: 2012-06-E					
Making the right technology options	choice: compar	ing your rural	water ref.: 2012-07-E		

Please use any of the documents freely. They can be downloaded from <a href="http://www.crsprogramquality.org/publications/tag/water-manualsuser-guides">http://www.crsprogramquality.org/publications/tag/water-manualsuser-guides</a>.

We would be most interested to receive feedback from you on the usefulness of this material.

The series is published in French and English. If you translate the material into another language please send a copy to <u>lambert.nikiema@crs.org</u>, <u>jeanphilippe.debus@crs.org</u>, <u>suecavanna@sahelconsulting.org.uk</u>.

## Acknowledgements

This document was developed by Lambert Zounogo P. NIKIEMA (CRS), Sue CAVANNA (Sahel Consulting), and Jean-Philippe DEBUS (CRS), the Hardware Quality team of the Global Water Initiative (GWI) in West Africa.

GWI project staff from all five GWI countries contributed ideas during the early development stages, and most importantly tested the material in the field. We are indebted to them.

The generous support and encouragement of the Howard G. Buffett Foundation has made this publication possible.

Illustrations:

- Y. Parfait BONKOUNGOU, Ouagadougou, Burkina Faso (polyart15@yahoo.fr);
- François Xavier COULIBALY, Toussiana, Burkina Faso (<u>illus\_faso@yahoo.fr</u>).

## About the Global Water Initiative

The Global Water Initiative (GWI), supported by the Howard G. Buffett Foundation addresses the challenge of providing long term access to clean water and sanitation, as well as protecting and managing ecosystem services and watersheds, for the poorest and most vulnerable people dependent on those services. Water provision under GWI takes place in the context of securing the resource base and developing new or improved approaches to water management, and forms part of a larger framework for addressing poverty, power and inequalities that particularly affect the poorest


populations. This means combining a practical focus on water and sanitation delivery with investments targeted at strengthening institutions, raising awareness and developing effective policies.

The Regional GWI consortium for West Africa includes the following partners:

- International Union for the Conservation of Nature (IUCN)
- Catholic Relief Services (CRS)
- CARE International
- SOS Sahel (UK)
- International Institute for Environment and Development (IIED).

GWI West Africa covers five countries: Burkina Faso, Ghana, Mali, Niger and Senegal. Some activities also take place around the proposed Fomi dam in Guinea. For more information on the GWI, please visit: <u>www.globalwaterinitiative.com</u>.

## 1. BOREHOLE FITTED WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM



Copyright GWI

#### BOREHOLE FITTED WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM

Contraction of the second seco	Country:	N°:	
	Region:	Name of Contr	actor:
	Province:		
	Commune:	Borehole coord	dinates (DMS units) :
	Village:	X (Long):	°
Comple OTI	Hamlet:	Y (Lat.):	····· ° ····· ' ····· ''

### GENERAL INFORMATION

Date of provisional acceptance://////	Yield after full development: m3/h			
Date borehole drilling/rehabilitation completed://///	Date pump installed://///			
Date superstructure construction completed:////				
Note: Attach the technical information on the borehole, on the pump acceptance and on the pump installation.				

## SUPERSTRUCTURE DIMENSIONS

<u>Concrete</u>	Concrete apron	<u>Walls</u>	Drainage channel	Water trough	<u>Soak away pit</u>
<u>foundation</u>					
Length/Diam:m	Length/Diam:m	Length:m	Length:m	Length:m	Depth:m
Width:m	Width:m	Thickness:m	Width:m	Width:m	Length/Diam:m
Height:m	Height:m	Height:m	Height:m	Height:m	Width:m
			Depth:m	Depth:m	

#### BOREHOLE FITTED WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM

Have the contractual dimensions of the different parts of the infrastructure been respected?							
Concrete foundation	Yes	Concrete apron	Yes	Fence/ Wall	Yes	] Drainage Channel	Yes
Water trough	Yes	Soak away	Yes	Settling tank	Yes		Yes No
		STATE	OF THE SUPE	RSTRUCTURE			
Test the resista	nce of the co	ncrete: with a ham	mer give 2 lit	tle blows on the d	ifferent par	ts of the superstructure	e and see
how it responds							
Concrete fo		Good state	Cracked	Big cracks	Ot Ot	her:	
Concre	te aprons:	Good state	Cracked	Big cracks	Ot Ot	her:	
	Wall:	Good state	Cracked	Big cracks	Ot Ot	her:	
	Channel:	Good state	Cracked	Big cracks	Ot	her:	
Wat	er trough:	Good state	Cracked	Big cracks	Ot	her:	
Soak	-away pit:	Good state	Cracked	Big cracks	Ot Ot	her:	
Ca	over slabs:	Good state	Cracked	Big cracks	Ot	her:	
Other comment	<u>s</u> :						
	_						

## INFORMATION ON THE SUPERSTRUCTURE

.....

**INFORMATION ON THE PUMP** 

	1				
Pump Make and Model:	Pump serial N°:	Date of installation: //			
Depth of installation:m General	appearance of the pump:				
Pump fixing: Good Unsteady	Bad Ot	her comments:			
Leakage test (to be conduct after stopping the pump	for 30 minutes):				
The water comes out afterpump strokes	s Is there leaking?	Yes No			
Yield test:					
Begin the yield test after the pump has been in use c (approximately 40 pump strokes) while collecting the		ring approximately 1 minute			
Quantity of water collected >10 liters?	Yes No				
Ask to the users if the pump has broken down since it	was installed? Yes	No			
Number of breakdowns?: Nature of b	preakdowns?:				
WAT	ER QUALITY				
Water quality: Clear Turbid	Presence of particles	Presence of odour			
Control of sand content:     Pump 10 litres of water in a bucket (the volume of the bucket should be higher than 10 litres), give a rotation movement (with one hand) to the water until you obtain a Vortex. Let the water stabilize in the bucket and measure the diameter of sand patch in the bucket (It must not exceed 1 cm).     Diameter of sand patch > 1 cm?   Yes   No					
Other comments:					

#### BOREHOLE FITTED WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM

## VERIFICATION OF THE EXISTENCE OF PARTIALS PROVISIONAL ACCEPTANCES OR TECHNICAL DOCUMENTS

Are the partials provisional acceptances documents or the technical documents of the different elements mentioned below available?


		Observations			Observations
Borehole :	Yes No		Hand pump:	Yes No	
water quality analysis by a laboratory:	Yes No		Yield testing data and interpretation:	Yes No	

#### GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO


### **NAMES & SIGNATURES**

For Contractor	For the	For Water	For the project	For Water	For the Commune
	<u>Consultant</u>	<b>Management</b>		<u>services</u>	
		Committee/Community			

## 2. BOREHOLE FITTED WITH HAND/FOOT PUMP: FINAL ACCEPTANCE FORM



Copyright GWI

#### BOREHOLE FITTED WITH HAND/FOOT PUMP: FINAL ACCEPTANCE FORM

( Contraction of the second se	Country:	N°:
	Region:	Name of Contractor:
	Province:	
	Commune:	Borehole coordinates (DMS units) :
	Village:	X (Long):°
Crywda (70)	Hamlet:	Y (Lat.):

## **GENERAL INFORMATION**

Date of final completion:	Water level in the borehole at the final completion:		
Date of final completion://////	m/ground		
Date of provisional acceptance://///			
Note: Attach a copy of the provisional acceptance and copies of technical information on the borehole and the hand pump.			

#### STATE OF THE SUPERSTRUCTURE

Test the resistance of the concrete: with a hammer give 2 little blows on the different parts of the superstructure and see how it responds.					
Concrete foundation:	Good state	Cracked	Big cracks	Other:	
Concrete aprons:	Good state	Cracked	Big cracks	Other:	
Wall:	Good state	Cracked	Big cracks	Other:	
Channel:	Good state	Cracked	Big cracks	Other:	
Water trough:	Good state	Cracked	Big cracks	Other:	
Soak-away pit:	Good state	Cracked	Big cracks	Other:	
Cover slab:	Good state	Cracked	Big cracks	Other:	
Other comments:					

#### **INFORMATION ON THE PUMP**

		Date of the provisional acceptance:		
Pump Make and Model:	Pump serial N°:			
General appearance of the pump:				
Pump fixing: Good Bad	Unsteady Oth	ner comments:		
Leakage test (to be conduct after stopping the p	ump for 30 minutes):			
The water comes out afterpump str	okes Is there leaking? Y	/es No		
Yield test:				
Begin the yield test after the pump has been in u (approximately 40 pump strokes) while collecting		during approximately 1 minute		
Quantity of water collected >10 liters?	Yes No			
Ask users if the pump has broken down since the	provisional acceptance?	Yes No		
Number of breakdowns?: Nature	e of breakdowns?:			
WATER QUALITY				
Water quality: Clear Turbid	Presence of particles	Presence of odour		
Control of sand content:				
Pump 10 litres of water in a bucket (the volume of the bucket should be higher than 10 litres), give a rotation movement (with one hand) to the water until you obtain a Vortex. Let the water stabilize in the bucket and measure the diameter of sand patch in the bucket (It must not exceed 1 cm).				
Diameter of sand patch > 1 cm?	Yes No			
Other comments:				

#### VERIFICATION OF THE EXISTENCE OF PROVISIONAL ACCEPTANCE OR TECHNICAL DOCUMENTS

Are the provisional acceptance documents or the technical documents of the different elements mentioned below available?


		Observations			Observations
Borehole :	Yes		Hand pump:	Yes	
	No			No	

## **GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO**


## **NAMES & SIGNATURES**

For Contractor	<u>For the</u>	For Water	For the project	For Water	<u>For the</u>
	<b>Consultant</b>	<b>Management</b>		<u>services</u>	<u>Commune</u>
		<u>Committee/Community</u>			

# 3. BOREHOLE AND GRAVITY DISTRIBUTION WITH SUBMERSIBLE PUMP POWERED BY SOLAR ENERGY: PROVISIONAL ACCEPTANCE FORM



Copyright GWI

	Country:	N°:	
	Region:	Name of Contractor:	
	Province:		
	Commune:	Borehole coordinates (DMS units) :	
	Village:	X (Long): °	
	Hamlet:	Y (Lat.):	

#### **GENERAL INFORMATION**

Date of provisional acceptance:		
Date of borehole drilling/rehabilitation completed:////		Yield after full development: m3/h
Date of piped water network construction completion:		Average flow through operating:

Note: Attach copies of each technical acceptance made (borehole, solar generator, electric pump, inverter, water tower, water network, etc.)

#### **BOREHOLE & PLATFORM**

Water level in the borehole :m/sol	Is the borehole Yes protected against seepage of surface
Concrete apron characteristics: Length/diam Width Height	water?
State of the concrete foundation :	
Good Cracked Big cracks Other:	
State of the water meter on the borehole:	
Yes Yes Functioning Yes   Good? New? correctly? No	

	Solar panels	
	Do the solar panels meet the	
	Are the solar panels in a good state (no Yes Is Is No Is	Yes the inclination of the solar panels correct? No
I	Solar panel wiring	
	Are the wires (type, section) in accordance with those specified? No	Are the wire connections well-Yes made and all within connection boxes? No
	Are the wire connections well tightened? (pull fes some wires at random) No	Is the "earthing" in place and has it fes been connected well? No
I	Solar panel stands	
	Are the stands in accordance with those Yes Are specified in the design and contract (type of material)? No	the stands protected against corrosion? No
	Yes Are the stands vertical?	Yes Are the stands well fixed? Yes   No (test by shaking) No
	Are the foundations for the solar panel stands of the corrodimension dimension	for the stands of good
	Solar panel enclosure	
	Is the fencing material in accordance with the material specified in the design? No	Is the gauge of the wire mesh fencing in Yes      accordance with that specified in the      design?   No
	Is the height of the fencing in accordance with the Yes height specified in the design?	Are the foundation dimensions of the stand Yes post for the fencing correct? No
I		

## SOLAR GENERATOR

Are the stand-posts of the fencing well fixed in concrete?	Yes No	Are the concrete foundations of the stands of good quality?	Yes No	
Is the lock /padlock of the fencing enclosure being	Yes	Is the lock or the padlock of the fencing	Yes	
used?	No	enclosure of the specified quality?	No	

## INVERTER AND SUBMERSIBLE ELECTRIC PUMP

Does the pump yield as much as the expe design specifications (measure the yield u	Yes	
on the borehole platform)?	No	
Does the inverter have the	Yes Is the inverter	Yes Is the inverter properly Yes
characteristics specified in the design?	No working?	No fixed in place? No

## **ELEVATED WATER TANK**

Г

Water tank volume:m3			Height under the tank:	m	
	Yes		Is the height under the tank in	Yes	
Is the tank capacity as specified?	No	No accordance with the specified height?		No	
ls there a washout pipe?			is there an overflow nine?	Yes	
Is there a washout pipe?	No		Is there an overflow pipe?	No	
Are the washout and the distribution	Yes		- Does the water tank have a good coat		
valves working and in a good state?	No		of paint (if it is made of metal)?	No	
Does the water tank have any leaks?	Yes		Is the concrete foundation for the water tank stand of good quality?	Yes	
	No			No	

## **PUBLIC STAND-POSTS**

What is the total number of public stand-posts in the gravity system? :									
Is the number of public stand-post constructed			Have the stand-posts been built where they were actually designed to be built?						
in accordance with the number in the design?	No			No					
Are the designs of the public stand-posts and			Are the dimensions of the different parts in the	Yes					
of the other parts in accordance with the plans?	No		designs respected in what was actually built?	No					
Are all the water meters new?	Yes		Are all the water meters working well?	Yes					
Are all the water meters new r	No		Are an the water meters working wen:						
Are all the taps new?	Yes		Are all the taps working well?	Yes					
Are dif the taps new:	No			No					

#### STATE OF THE PUBLIC STAND-POSTS

# <u>Test the resistance of the concrete</u>: with a hammer give 2 little blows on the different parts of the superstructure and see how it reacts

Taps:	No leaks	Leaks	Other:
Water meters:	No leaks	Leaks	Other:
Tap plinths:	Good state	Cracked	Big cracks Other:
Concrete aprons:	Good state	Cracked	Big cracks Other:
Drainage channels:	Good state	Cracked	Big cracks Other:
Soak-away:	Good state	Cracked	Big cracks Other:
Soak-away concrete slab:	Good state	Cracked	Big cracks Other:
Inspection chamber:	Good state	Cracked	Big cracks Other:
Inspection chamber slab:	Good state	Cracked	Big cracks Other:
Other comments:			

## WATER DELIVERY AND DISTRIBUTION NETWORK

Has the trenching for the pipes been correctly	Yes	Yes Yes Are there any leaks in the network?
back- filled?	No	, No
Are there marker posts at acceptable intervals showing where the pipe-lines are laid?	Yes No	Other comments:

## WATER QUALITY

Water quality:	Clear	Turbid	Presence of particles	Presence of odour	
Other comments:		 	 		

#### VERIFICATION OF THE EXISTENCE OF PARTIALS PROVISIONAL ACCEPTANCES OR TECHNICAL DOCUMENTS

Are the partials provisional acceptances documents or the technical documents of the different elements of the system mentioned below been shown?


		Observations			Observations
Borehole :	Yes		Solar	Yes	
	No		generator:	No	
Electric	Yes		Inverter:	Yes	
pump:	No			No	
Water	Yes		Distribution	Yes	
tower:	No		network :	No	
Water quality	Yes		Yield testing	Yes	
analysis by a laboratory:	No		data and interpretation:	No	

## GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO

## NAMES & SIGNATURES

For Contractor	<u>For the</u>	For Water	For the project	For Water	For the Commune
	<u>Consultant</u>	<b>Management</b>		<u>services</u>	
		Committee/Community			

# 4. BOREHOLE AND GRAVITY DISTRIBUTION WITH SUBMERSIBLE PUMP POWERED BY SOLAR ENERGY: FINAL ACCEPTANCE FORM



Copyright GWI

	Country:	N°:	
	Region:	Name of Cont	ractor:
	Province:		
	Commune:	Borehole coor	dinates (DMS units) :
	Village:	X (Long):	•
	Hamlet:	Y (Lat.):	°

#### GENERAL INFORMATION

Date of final completion:////	Water level in the borehole at the final completion:						
Date of provisional acceptance:////	m/ground						
Note: Attach a copy of the provisional acceptance, copies of technical information on the system, and a copy of the final acceptance of the solar generator.							

#### STATE OF THE BOREHOLE PLATFORM

Concrete foundation	Good	Cracked	Big cracks	Other:
Water meter on the borehole	Working	Not working	Other:	
Other comments:		 		

#### STATE OF THE SOLAR GENERATOR

Solar panels/ cells:	Normal working	Failure	Other:
Solar panel wires:	Good state	impaired	Other:
Other comments:			

## STATE OF THE SOLAR PANELS STANDS AND OF THE ENCLOSURE

Foundations of the solar panel stands:	Good state	Cracked	Other:
Foundations of the fencing stand-posts:	Good state	Cracked	Other:
Other comments:			

#### STATE OF THE INVERTER AND OF THE SUBMERSIBLE ELECTRIC PUMP

Does the pump yield as much as the expected yield in the design specifications? Yes No (measure the yield using the water meter on the borehole platform)							
Is the Inverter working? Working Not working Other:							
Other comments:							

#### STATE OF THE ELEVATED WATER TANK

Concrete of the platform:	Good state	Cracked	Other:
Pipes:	Leaks	No leak	Other:
Tank:	Leaks	No leak	Other:
Valves:	Working	Not working	Other:
Tank interior paint:	Good state	Deteriorated	Other:
Tank exterior and other parts paint:	Good state	Deteriorated	Other:
Other comments:		 	 

Taps:	No leaks	Leaks	Other:
Water meters:	No leaks	Leaks	Other:
Tap plinths:	Good state	Cracked	Big cracks Other:
Concrete aprons:	Good state	Cracked	Big cracks Other:
Drainage channels:	Good state	Cracked	Big cracks Other:
Soak-away:	Good state	Cracked	Big cracks Other:
Soak-away concrete slab:	Good state	Cracked	Big cracks Other:
Inspection chamber:	Good state	Cracked	Big cracks Other:
Inspection chamber slab:	Good state	Cracked	Big cracks Other:
Other comments:			

#### STATE OF THE PUBLIC STAND-POSTS

#### STATE OF THE WATER DISTRIBUTING NETWORK

State of pipe distribution network :	Leaking	No leaks	Other:
Other comments:		 	 

#### WATER QUALITY

Water quality:	Clear	Turbid	Presence of particles	Presence of odour	
Other comments:		 	 	 	

## VERIFICATION OF THE EXISTENCE OF PROVISIONAL ACCEPTANCE DOCUMENTS

Are copy of provisional acceptance and other technical documents been shown?


		Observations			Observations
Borehole final acceptance:	Yes No		Solar generator final acceptance:	Yes No	
Electric pump final acceptance:	Yes No		Inverter final acceptance:	Yes No	
Water tower final acceptance:	Yes No		Distribution network final acceptance:	Yes No	

## GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO


#### **NAMES & SIGNATURES**

For Contractor	For the	For Water	For the project	For Water	For the Commune
	<u>Consultant</u>	<b>Management</b>		<u>services</u>	
		Committee/Community			

## 5. IMPROVED HAND-DUG WELL WITH PULLEYS: PROVISIONAL ACCEPTANCE FORM



Copyright GWI

#### IMPROVED HAND-DUG WELL WITH PULLEYS: PROVISIONAL ACCEPTANCE FORM

Country:	N°:
Region:	Name of Contractor:
Province:	
Commune:	Well coordinates (DMS units) :
Village:	X (Long): °
Hamlet:	Y (Lat.):

### **GENERAL INFORMATION**

Date of provisional acceptance://///	Daily volume usable:m3/h				
Date well construction completed://///					
Date superstructure construction completed:////					
Note: attach the technical information sheet on this well, including the superstructure plans.					

### STATE OF THE WELL AT THE PROVISIONAL ACCEPTANCE

Total depth of the well :m	Water level:m/ground

Depth of the top of the perforated concrete part of the well lining : .....m/ground

#### SUPERSTRUCTURE DIMENSIONS

<u>Headwork</u>	Concrete apron	Fencing Walls	<u>Drainage</u>	Water trough	<u>Soak away pit</u>
			<u>channel</u>		
Length/Diam:m	Length/Diam:m	Length:m	Length:m	Length:m	Length/Diam:m
Width:m	Width:m	Thickness:m	Width:m	Width:m	Width:m
Height:m	Height:m	Height:m	Height:m	Height:m	Depth:m
			Depth:m	Depth:m	Subfoundation
				Thickness:m	Height:m

#### IMPROVED HAND-DUG WELL WITH PULLEYS: PROVISIONAL ACCEPTANCE FORM

## INFORMATION ON THE HEADWORKS, THE CONCRETE RINGS, AND THE POROUS CONCRETE RINGS

Have the contractual dimensions of the different parts been respected?											
Height of the headworks	Yes No		Thickness of the headworks	Yes No		Diameter of the concrete ring	Yes No		Height of the concrete ring	Yes No	
Thickness of	Yes		Diameter of	Yes		Height of the	Yes		Thickness of	Yes	
the concrete ring	No		the porous concrete ring	No		porous concrete ring	No		the porous concrete ring	No	

### STATE OF THE HEADWORKS, CONCRETE RINGS AND POROUS CONCRETE RINGS

Headworks:	Good	Cracked	Big cracks	Other:
Concrete ring:	Good	Cracked	Big cracks	Other:
Porous concrete ring:	Good	Cracked	Big cracks	Other:
Other comments:		 	 	 

#### INFORMATION ON THE SUPERSTRUCTURE

Have the contractual dimensions of the different parts of the infrastructure been respected?									
Entrance	Yes	Concrete	Yes	Fence/	Yes 🗌 D	Prainage	Yes	Water	Yes
	No 🗌	apron	No 🗌	Wall	No 🗌 🤇	Channel	No	trough	No 🗌
Soakaway	Yes	Inspection	Yes	Doos th	e well have a co		Yes		
Soakaway	No 🗌	chamber	No 🗌	Does the	e wen nave a co	over	No 🗌		

Test the resistance of the concrete: with a hammer give 2 little blows on the different parts of the superstructure and see							
how it responds.							
Concrete apron:	Good		Cracked		Big cracks		Other:
Fencing wall:	Good		Cracked		Big cracks		Other:
Drainage channel:	Good		Cracked		Big cracks		Other:
Water trough:	Good		Cracked		Big cracks		Other:
Soak-away:	Good		Cracked		Big cracks		Other:
Slab cover for soak-away:	Good		Cracked		Big cracks		Other:
Inspection chamber concrete:	Good		Cracked		Big cracks		Other:
Inspection chamber cover slab:	Good		Cracked		Big cracks		Other:
Well cover:	Good		Bad state		Other:		
Other comments:							

## STATE OF THE SUPERSTRUCTURE

#### WATER LIFTING DEVICE

Is there a water lifting frame?	Yes	Are the characteristics of the material (type, thickness	Yes	
	No	) of the water lifting frame in accordance with the specified characteristics?	No	
Is the water lifting frame well protected (e.g. with a good layer of	Yes	Are the dimensions of the water lifting frame in	Yes	
protected (e.g. with a good layer of paint)?	No	accordance with the specified dimensions?	No	
Is the water lifting frame well fixed?	Yes	Are the characteristics of the material of the pulleys in	Yes	
	No	accordance with the specified characteristics?	No	
Is the number of pulleys in accordance with the number	Yes	Other comments:		
requested?	No			

#### IMPROVED HAND-DUG WELL WITH PULLEYS: PROVISIONAL ACCEPTANCE FORM

### WATER QUALITY

Water quality:Clear	Turbid	Presence of particles	Presence of odour
Other comments:			

### VERIFICATION OF THE EXISTENCE OF PARTIALS PROVISIONAL ACCEPTANCES OR TECHNICAL DOCUMENTS

Are the partials provisional acceptances documents or the technical documents of the different elements mentioned below available?

		Observations			Observations
Well :	Yes		Water lifting	Yes	
	No		frame:	No	
water	Yes		Yield testing	Yes	
quality			data and		
analysis by a	No		interpretation:	No	
laboratory:					


#### **GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO**


## **NAMES & SIGNATURES**

For Contractor	For the	For Water	For the project	For Water	For the Commune
	<u>Consultant</u>	<b>Management</b>	<u>services</u>		
		<u>Committee/Community</u>			

31

## 6. IMPROVED HAND-DUG WELL WITH PULLEYS: FINAL ACCEPTANCE FORM



Copyright GWI

#### IMPROVED HAND-DUG WELL WITH PULLEYS: FINAL ACCEPTANCE FORM

	Country:	N°:	
	Region:	Name of Contractor:	
	Province:		
	Commune:	Well coordinates (DMS units) :	
	Village:	X (Long): °	."
	Hamlet:	Y (Lat.):°	,,

## **GENERAL INFORMATION**

Date of final completion://///	Water rest level at the final completion:m/ground
Date of provisional acceptance://///	Note: Attach a copy of the provisional acceptance document and technical information sheet on this well.

#### STATE OF THE CONCRETE RINGS, THE POROUS CONCRETE RINGS, THE HEADWORKS AND THE SUPERSTRUCTURE

r				
Concrete ring:	Good	Cracked	Big cracks	Other:
Porous concrete ring:	Good	Cracked	Big cracks	Other:
Headworks:	Good	Cracked	Big cracks	Other:
Concrete apron:	Good	Cracked	Big cracks	Other:
Fencing wall:	Good	Cracked	Big cracks	Other:
Drainage channel:	Good	Cracked	Big cracks	Other:
Water trough:	Good	Cracked	Big cracks	Other:
Soak-away:	Good	Cracked	Big cracks	Other:
Slab cover for soak-away:	Good	Cracked	Big cracks	Other:
Inspection chamber concrete:	Good	Cracked	Big cracks	Other:
Inspection chamber cover slab:	Good	Cracked	Big cracks	Other:
Well cover:	Good	Bad	Other:	 

#### IMPROVED HAND-DUG WELL WITH PULLEYS: FINAL ACCEPTANCE FORM

Other comments:	

#### STATE OF THE WATER LIFTING DEVICE

State of the lifting frame:	Good	Broken	
Lifting frame fixing:	Strong	Unsteady or out of place	
Other comments:			

## WATER QUALITY

Water quality:Clear	Tur	rbid	Presence of particles	Presence of odour
Other comments:				

### VERIFICATION OF THE EXISTENCE OF PROVISIONAL ACCEPTANCE OR TECHNICAL DOCUMENTS

Are the provisional acceptance documents or the technical documents of the different elements mentioned below available?


		Observations			Observations
Y Well :	(es		Superstructure and water	Yes	
N	No		lifting frame:	No	

## GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO

## **NAMES & SIGNATURES**

For Contractor	For the	For Water	For the project	For Water	For the Commune
	<b>Consultant</b>	Management		<u>services</u>	
		Committee/Community			

# 7. IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM



#### IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM

	Country:	N°:			
	Region:	Name of Contractor:			
	Province:				
	Commune:	Well coordinates (DMS units	):		
	Village:	X (Long):	"		
	Hamlet:	Y (Lat.): °	.'''		

### **GENERAL INFORMATION**

Date of provisional acceptance://////	Daily volume usable:m3/h						
Date well construction completed://////	Date pump installed:////						
Date superstructure construction completed:////							
Note: attach the technical information sheet on this well, including the superstructure plans and the pump installation form.							

### STATE OF THE WELL AT THE PROVISIONAL ACCEPTANCE

Total depth of the well :m	Water rest level:m/ground

Т

Depth of the top of the perforated concrete part of the well lining : .....m/ground

#### SUPERSTRUCTURE DIMENSIONS

<u>Headwork</u>	Concrete apron	Fencing Walls	<u>Drainage</u>	Water trough	<u>Soak away pit</u>
			<u>channel</u>		
Length/Diam:m	Length/Diam:m	Length:m	Length:m	Length:m	Length/Diam:m
Width:m	Width:m	Thickness:m	Width:m	Width:m	Width:m
Height:m	Height:m	Height:m	Height:m	Height:m	Depth:m
			Depth:m	Depth:m	Subfoundation
				Thickness:m	Height:m

#### IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM

## INFORMATION ON THE HEADWORKS, THE CONCRETE RINGS, AND THE POROUS CONCRETE RINGS

Have the contra	actual dimens	ions of the differe	nt parts bee	n respected?					
Height of the headworks	Yes	Thickness of the headworks	Yes	Diameter of the concrete ring	Yes	Height of the concrete ring	Yes		
Thickness of the concrete ring	Yes	Diameter of the porous concrete ring	Yes	Height of the porous concrete ring	Yes	Thickness of the porous concrete ring	Yes		
STATE OF THE HEADWORKS, CONCRETE RINGS AND POROUS CONCRETE RINGS									
Неа	i <b>dworks:</b> G	ood 🗌 Cr	racked	Big cracks		Other:			
Concr	ete ring: G			Big cracks		Other:			

Concrete ring:	Good	Cracked	Big cracks	Other:
Porous concrete ring:	Good	Cracked	Big cracks	Other:
Other comments:		 	 	 

#### INFORMATION ON THE SUPERSTRUCTURE

Have the contractual dimensions of the different parts of the infrastructure been respected?									
Entrance	Yes	Concrete	Yes	Fence/ Wall	Yes Drainage No Channel			Water trough	Yes
Soakaway	Yes	Inspectio n chamber	Yes	Does t	he well have a cover?	Yes No			

Test the resistance of the concre	<u>ete</u> : with a	hamme	r give 2 little b	lows on	the different parts of the	ne superstructure and see
how it responds.						
Concrete apron:	Good		Cracked		Big cracks	] Other:
Fencing wall:	Good		Cracked		Big cracks	] Other:
Drainage channel:	Good		Cracked		Big cracks	] Other:
Water trough:	Good		Cracked		Big cracks	] Other:
Soak-away:	Good		Cracked		Big cracks	] Other:
Slab cover for soak-away:	Good		Cracked		Big cracks	] Other:
Inspection chamber concrete:	Good		Cracked		Big cracks	] Other:
Inspection chamber cover slab:	Good		Cracked		Big cracks	] Other:
Well cover:	Good		Bad state		Other:	
Other comments:						

## STATE OF THE SUPERSTRUCTURE

#### **INFORMATION ON THE PUMP**

Pump Make and Model:		Pump serial N°:	Date of installation:///		
Depth of installation:m	General ap	ppearance of the pump:			
Pump fixing: Good Unste	ady	Bad	Other comments:		
Leakage test(to be conduct after stopping t	he pump for	r 30 minutes):			
The water comes out afterpun	np strokes	Is there leaking?	Yes No		
Yield test:					
Begin the yield test immediately after the pump has been in use continuously. Give 40 pump strokes during approximate minute while collecting the water in a bucket.					
Quantity of water collected >10 liters?	Y	Yes No			

#### IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: PROVISIONAL ACCEPTANCE FORM

Ask to the users if the pump has broke	en down since the pro	visional acceptance?	Yes	No	
Number of breakdowns?:	Nature of break	downs?:			
	WATER QU	ALITY			
Water quality:Clear	Turbid	Presence of particles		Presence of	fodour
Other comments:					

## VERIFICATION OF THE EXISTENCE OF PARTIALS PROVISIONAL ACCEPTANCES OR TECHNICAL DOCUMENTS

Are the partials provisional acceptances documents or the technical documents of the different elements mentioned below available?


		Observations			Observations
Well :	Yes			Yes	
wen:	No		Hand pump:	No	
Water	Yes		Yield testing	Yes	
quality			data and		
analysis by a	No		interpretation:	No	
laboratory:					

## GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO

### **NAMES & SIGNATURES**

For Contractor	<u>For the</u>	For Water	For the project	For Water	For the Commune
	<u>Consultant</u>	<b>Management</b>		<u>services</u>	
		Committee/Community			

# 8. IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: FINAL ACCEPTANCE FORM



#### IMPROVED HAND-DUG WELL WITH HAND/FOOT PUMP: FINAL ACCEPTANCE FORM

Country:	N°:	
Region:	Name of Contractor:	
Province:		
Commune:	Well coordinates (DMS units) :	
Village:	X (Long):°	
Hamlet:	Y (Lat.):	

### **GENERAL INFORMATION**

Date of final completion://///	Water rest level at the final completion:m/ground
Date of provisional acceptance://///	Note: Attach a copy of the provisional acceptance, copies of technical information on the well and the hand pump.

### STATE OF THE CONCRETE RINGS, THE POROUS CONCRETE RINGS, THE HEADWORKS AND THE SUPERSTRUCTURE

Г

Concrete ring:	Good	Cracked	Big cracks	Other:
Porous concrete ring:	Good	Cracked	Big cracks	Other:
Head works:	Good	Cracked	Big cracks	Other:
Concrete apron:	Good	Cracked	Big cracks	Other:
Fencing wall:	Good	Cracked	Big cracks	Other:
Drainage channel:	Good	Cracked	Big cracks	Other:
Water trough:	Good	Cracked	Big cracks	Other:
Soak-away:	Good	Cracked	Big cracks	Other:
Slab cover for soak-away:	Good	Cracked	Big cracks	Other:
Inspection chamber concrete:	Good	Cracked	Big cracks	Other:
Inspection chamber cover slab:	Good	Cracked	Big cracks	Other:
Well cover:	Good	Bad state	Other:	 

<u>Dther comments</u> :	

## INFORMATION ON THE PUMP

		Date of the provisional acceptance:		
Pump Make and Model:	Pump serial N°:	////		
General appearance of the pump:				
Pump fixing:     Good     Unsteady     Bad     Other comments:				
Leakage test(to be conduct after stopping the pump	for 30 minutes):			
The water comes out afterpump strokes	Is there leaking?	/es 📄 No 📄		
Yield test: Begin the yield test immediately after the pump has be minute while collecting the water in a bucket. Quantity of water collected >10 liters?	peen in use continuously. Give 40 p Yes No	ump strokes during approximately 1		
Ask the users if the pump has broken down since the	· · · · · · · · · · · · · · · · · · ·	Yes No		
Number of breakdowns?: Nature of b	preakdowns?:			
WAT	ER QUALITY			
Water quality: Clear Turbid	Presence of particles	Presence of odour		
Other comments:				

#### VERIFICATION OF THE EXISTENCE OF PROVISIONAL ACCEPTANCE OR TECHNICAL DOCUMENTS

Are the provisional acceptance documents or the technical documents of the different elements mentioned below available?

		Observations			Observations
Well :	Yes		Hand pump:	Yes	
_	No			No	

#### **GENERAL COMMENTS/ CORRECTIONS TO BE MADE / WORKS TO REDO**

#### **NAMES & SIGNATURES**


<u>For Contractor</u>	<u>For the</u>	For Water	For the project	For Water	For the Commune
	<u>Consultant</u>	<b>Management</b>		<u>services</u>	
		Committee/Community			

45

## **BIBLIOGRAPHY**

- Babacar Dieng, 2005, Hydrogéologie et ouvrages de captage, Groupe EIER-ETSHER, Juillet 2005.
- Burkina Faso, Programme Intégré d'Hydraulique Villageoise et d'Education pour la santé / Volet \_ Eau, Fiche de réception de forage.
- \_ Jean-Philippe DEBUS, Formulaire d'inspection sanitaire de forage, CRS.
- Jimmy Royer, Thomas Djiako, Eric Schiller, Bocar Sada Sy, 1998, Le pompage photovoltaïque. Manuel de cours à l'intention des ingénieurs et des techniciens, IEPF/Université d'Ottawa / EIER / CREPA, 1998.
- Michael Smith, Rod Shaw, 1996, Sanitary surveying, WEDC Loughborough University, 1996. -
- SKAT Foundation, Installation and maintenance manual for the Afridev hand pump, revised edition, 2003.
- Burkina Faso, Arrêté N° 2008 -000001/MAHRH du 07 Janvier 2008 portant définition de \_ formulaires types de recueil d'informations sur les travaux de réalisation et/ou réhabilitation de puits modernes, de forages et d'adductions d'eau potable simplifiées.

## The GWI Technical Series: Hardware Quality for Sustainable Water & Sanitation:



These documents are also available in French.

The main authors are Lambert Zounogo P. Nikiema (CRS), Sue Cavanna (Sahel Consulting) and Jean-Philippe Debus (CRS).

